

Grantee: Minot, ND

Grant: B-12-MT-38-0001

April 1, 2018 thru June 30, 2018 Performance Report



Grant Number:

B-12-MT-38-0001

Obligation Date:**Award Date:****Grantee Name:**

Minot, ND

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Award Amount:

\$67,575,964.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$67,575,964.00

Estimated PI/RL Funds:

\$159,331.27

Total Budget:

\$67,735,295.27

Disasters:

Declaration Number

FEMA-1981-ND

Narratives

Disaster Damage:

The City of Minot, North Dakota, the county seat for Ward County, was inundated with flood waters on June 22, 2011. Concern about flooding began as early as January 2011, when Governor Jack Dalrymple declared a state emergency to provide flood protection in the Devils Lake Basin. By May 20th, President Obama had issued an emergency management declaration and two major disaster declarations for Public Assistance in North Dakota. All involved snow or water and all included Ward County and the City of Minot.

The eastern portion of Saskatchewan, Canada, like North Dakota, received above normal precipitation during the summer and fall of 2010, which left the ground saturated. This was followed by above normal snowfall in the winter of 2010-2011. Water levels were high throughout the Souris River Basin.

The Mouse River (as it is referred to in North Dakota), in the Minot area, started to rise in April 2011, and continued to rise throughout May. On May 23rd, emergency levee operations began and on May 31st the City ordered the first mandatory evacuation of thousands of people. The river crested approximately one foot lower than expected and residents were allowed to return to their homes. Subsequently, the river continued to rise.

On June 22nd, water began to overtop levees in Burlington and Minot, evacuation sirens were activated and mandatory evacuation orders were given for Burlington and Minot. At the Sherwood gauge, the first one south of the Canadian border, the Mouse River peaked at 29,700 cubic feet per second (cfs), surpassing the previous record of 14,800 cfs in 1976.

The geographic impacts included approximately 11,456 acres of land in Ward County inundated with anywhere between two and fifteen feet of water, impacting more than 4,800 structures throughout the valley. This includes the City of Minot, where the flood impacted the four mile area located in the center of town residing in the Mouse River Valley. This area was the oldest and most heavily developed portion of the City and included the downtown business district.

The damage to the City included 4,100 homes flooded with 3,100 lost or extensively damaged. There were 11,000 individuals displaced. Six public schools were severely damaged with two being completely lost. Twelve of 27 sanitary lift stations and all City water wells were inundated. This flood has left lasting damage to the City of Minot and its citizens including damage to eight river storm pump stations, 277 street lights, as well as many other vital components to infrastructure. An assessment completed by the Army Corps of Engineers states that "an estimated \$600 million of property and infrastructure damage" resulted from the flood. The City of Minot was declared eligible for federal assistance under FEMA 1981-DR.

Recovery Needs:

HOUSING The City of Minot has extensive unmet needs for housing. Based on the most recent data, SBA has approved \$185,653,100 at an average of \$103,601 per loan. There are 857 loans yet to be approved. Using the average of \$103,601 per loan there is an estimated \$88,786,057 in unmet needs. This corresponds to the FEMA/SBA/HUD formula which identifies an estimate of \$49,885,535.22 in unmet needs for major and severe damages. Based on the current data, the minimum unmet need for housing is at least \$49,885,535.22 and as high as \$88,786,057. The projected housing impact combines the \$185,653,100 that SBA has approved in loans plus \$88,786,057 in remaining unmet needs for a total of \$274,439,157. As of the writing of the Action Plan, FEMA reported that a total of 1,478 households were still in FEMA temporary housing units. Of these, 1,086 are homeowner households and 392 are renter households. It has become almost impossible for renter households to find available



rental units as the City of Minot has a less than 1% vacancy rate. When a rental unit does become available the costs are almost triple the pre-flood rate and outside the means for low-and-moderate income households. **INFRASTRUCTURE** Impacts to infrastructure resulted in 2,923 FEMA project worksheets obligated for the DR-1981-ND FEMA disaster. Obligated public assistance funds equal \$173,207,650. Infrastructure and public facility damage estimates totaled approximately \$368,187,378. After FEMA assistance, approximately \$178,977,378 remained in unmet needs. The following list of flood damages was reported by the City of Minot, Minot Public Schools, and the Minot Park District to the State of North Dakota Legislators in the fall of 2011: 6 Minot Public Schools severely damaged to include the complete loss of 2 schools 51 Park buildings damaged 5 baseball fields damaged 29 zoo buildings damaged, causing the zoo to close Roosevelt pool and bathhouse lost Oak Park splash pad and mechanical building lost 9 playgrounds damaged 12 churches damaged 20 plus water system breaks 12 of 27 sanitary lift stations inundated with water 13 (all) water wells inundated with water 8 river pump stations damaged 30 to 40 sink holes from ground water 3 pedestrian bridges damaged 2 highway/street bridges damaged 277 street lights damaged 16 electrical feed points damaged 10 traffic lights damaged 1,000 traffic signs were damaged 51 miles of roads, sewer and water lines were damaged 33 miles of storm sewers damaged **ECONOMIC** Businesses located along the Mouse River were significantly impacted by flood waters directly through property loss and interruption of daily operations. These losses had an immediate impact on the lives of residents, the operations of the City of Minot, and the future healthy economic development of the region. Recovery from the flood event of 2011 is critical for the businesses of the City of Minot. Strong employment, continuous services and business growth will result if steps are taken to assist in the recovery of the business sector. A surveyinesses showed the most pressing current needs identified by the impacted businesses in Minot (in order of importance) are construction, manufacturing, wholesale, restaurant/bar, hotel/motel, transportation, and retail workers. It appears from the report their major concern was "appropriate staffing" and housing for employees. Businesses that have rebuilt cannot find available housing for their employees. It is estimated approximately \$52,498,621 remains in unmet needs. **ACTION PLAN AMENDMENT #1** The City will be deleting one of its original proposed projects identified in the approved Action Plan: "3rd Street Sewer System Improvements". The project is being removed due to time sensitive issues which will not allow the projects to move forward using CDBG disaster recovery funding. The City deleted the 3rd Street Sewer System Improvements and transferred the funds to the Master Lift

Public Comment:

The City received 68 official comments on the proposed 2012 CDBG Disaster Recovery Action Plan during the public comment period. Comments were received by e-mail during the official comment period of June 26, 2012 through July 3, 2012. The Proposed 2012 CDBG Disaster Recovery Action Plan was posted on the City's websites. The Public Hearing was held on June 28, 2012, at City Hall. Approximately 77 people attended the hearing and the transcript from the hearing, as well as all received comments, are included in the Action Plan.

- Amendment #1 - No public comments were received.
- Amendment #2 - No public comments were received.
- Amendment #3 - No public comments were received.
- Amendment #4 - No public comments were received.
- Amendment #5 - No public comments were received.
- Amendment #6 - Five official public comments were received.
- Amendment #7 - One official public comment was received.
- Amendment #8 - No public comments were received.
- Amendment #9 - No public comments were received.
- Amendment #10 - No public comments were received.
- Amendment #11 - No public comments were received.
- Amendment #12 - No public comments were received.
- Amendment #13 - No public comments were received.
- Amendment #14 - No public comments were received.
- Amendment #15 - No public comments were received.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$67,728,656.77
Total Budget	(\$6,638.50)	\$67,728,656.77
Total Obligated	\$176,935.37	\$60,681,705.24
Total Funds Drawdown	\$79,246.55	\$60,540,911.52
Program Funds Drawdown	\$79,246.55	\$60,381,580.25



Program Income Drawdown	\$0.00	\$159,331.27
Program Income Received	\$0.00	\$159,331.27
Total Funds Expended	\$83,493.76	\$60,567,419.93
Most Impacted and Distressed Expended	\$60,567,419.93	\$60,567,419.93
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		53.42%
Overall Benefit Percentage (Actual)		55.89%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$10,136,394.60	\$0.00
Limit on Admin/Planning	\$13,515,192.80	\$2,680,669.72
Limit on State Admin	\$0.00	\$1,458,408.14
Most Impacted and Distressed Threshold (Projected)	\$41,086,186.11	\$67,728,656.77

Overall Progress Narrative:

The second quarter began with a City-sponsored essay contest in honor of the Fair Housing Act's 50th Anniversary. The contest's theme titled: "Minot, a place for everyone", was for 9th and 10th graders from area schools. The winning essay focused on the writer's sibling who has a mental disability, but through the Fair Housing Act he has access to good housing, based on income. As the writer stated: "...this Act might not change the world, but for the people affected by the Act, the world will change." The winning essay and promotional materials have been uploaded to the Administration activity.

Progress for the quarter was made primarily in the Public Infrastructure Program, which will use remaining funds from the Landfill Expansion activity to address the final phase of the Northern Sewer Project. During the first quarter, the City evaluated reprogrammed remaining activity funds from the various completed projects and published two Action Plan amendments; the current DRGR Action Plan reflects the updates. Overall, the Disaster Recovery Program is maintaining compliance with the performance metrics established in the Performance Schedule outlined on pages 65-69 of the Action Plan.

The internal auditors concluded the CDBG-DR quarterly website monitoring review with the report written June 5, 2018. The Small Rental, Rehabilitation, & Reconstruction continues to be reviewed and steps to maintain compliance and remedy any noncompliance. Internal auditors continue to provide technical assistance as issues arise.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01-Admin, Administration	\$183,553.74	\$2,126,264.68	\$1,458,408.14
02-ISP, Public Infrastructure	\$23,227.61	\$20,554,378.27	\$18,525,400.21
03-Housing, Homeowner Housing	(\$15,527.50)	\$25,437,132.22	\$23,742,983.75
04-Rent, Rental Housing	\$0.00	\$6,665,932.17	\$6,537,089.23



05-Relo, Relocation	\$0.00	\$259,390.51	\$259,390.51
06-Plan, Planning	\$0.00	\$1,222,261.58	\$1,222,261.58
07-ECO REV, Economic Revitalization	(\$112,007.30)	\$11,469,935.84	\$8,636,046.83
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: 01-Admin / Administration

Grantee Activity Number: 01-0010001

Activity Title: City of Minot Admin

Activity Category:

Administration

Project Number:

01-Admin

Projected Start Date:

06/22/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$1,266,989.68

Total Budget

\$0.00

\$1,266,989.68

Total Obligated

\$162,710.04

\$599,133.14

Total Funds Drawdown

\$183,553.74

\$599,133.14

Program Funds Drawdown

\$183,553.74

\$599,133.14

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$183,553.74

\$599,133.14

City of Minot

\$183,553.74

\$599,133.14

Most Impacted and Distressed Expended

\$599,133.14

\$599,133.14

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration of disaster recovery grant and oversight of contractor procured to assist with program development and implementation.

Amendment 8, Moved \$24,000 to project delivery for cost of Class III studies on demos for State Historic Preservation Office.

Amendment 10, Reduced program administration budget. Funds were moved to Acquisition of Flooded Properties activity.

Location Description:

City of Minot, ND



Activity Progress Narrative:

This activity is used to pay the expenses incurred by the City as it administers the grant funds. Activities include creation of vouchers, drawing down funds from DRGR and other administrative duties associated with the grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Fair Housing Act Winning Essay.pdf

Document Fair Housing Fact Sheet_Poster.pdf

Document In honor of Fair Housing Awareness month.pdf

Grantee Activity Number: 01-0020001

Activity Title: CDM Smith Admin

Activity Category:

Administration

Project Number:

01-Admin

Projected Start Date:

06/22/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

CDM Smith

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$859,275.00
Total Budget	\$0.00	\$859,275.00
Total Obligated	\$0.00	\$859,275.00
Total Funds Drawdown	\$0.00	\$859,275.00
Program Funds Drawdown	\$0.00	\$859,275.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$859,275.00
CDM Smith	\$0.00	\$859,275.00
Most Impacted and Distressed Expended	\$859,275.00	\$859,275.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To assist with the administration and implementation of disaster recovery projects.

Amendment 13, Admin amount adjusted.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 02-ISP / Public Infrastructure

Grantee Activity Number: 02-0013458

Activity Title: Landfill Expansion

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Public Infrastructure

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$2,246,698.72

Total Budget

(\$1,500,000.00)

\$2,246,698.72

Total Obligated

\$829.11

\$2,163,120.57

Total Funds Drawdown

\$829.11

\$2,163,120.57

Program Funds Drawdown

\$829.11

\$2,163,120.57

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$829.11

\$2,163,120.57

City of Minot

\$829.11

\$2,163,120.57



Most Impacted and Distressed Expended	\$2,163,120.57	\$2,163,120.57
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct impact from flood debris has exceeded landfill capacity. According to the Director of Public Works, pre-flood inert waste averaged about 20,000 tons per year. In 2011, inert waste totaled 120,000 tons. Municipal solid waste averaged 60,000 tons per year for 2009 and 2010. In 2011, this jumped by 20 percent to 72,000 tons. A new cell will be added to the existing landfill operation. Initially this cell will operate concurrent with the other landfill cells until they are phased out. The expansion of the landfill ensures the city landfill will have the capacity to continue to receive debris from the flooded area as homes are demolished. This will ensure there are no hazardous or unsafe issues in neighborhoods recovering from the flood.

The City proposes to acquire 317 acres of agricultural land in southwest Ward County for the expansion of the landfill.

Amendment 3, Itemized project delivery amount added to the activity.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 14, Project is complete. Remaining funds were shifted to the Northern Sewer Project final phase.

Location Description:

City of Minot, ND

The property is described as the NE1/4 & SW1/4, less the county road, of Section 33, Township 155 North, Range 83 West, Ward County, North Dakota.

Activity Progress Narrative:

The City continues to perform their due diligence to reach a decision on advancing the future strategic use of the landfill.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	7576	6375	35270	39.55

LMI%:	38.65
-------	-------

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 02-0020001

Activity Title: Northern Sewer Project

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Public Infrastructure

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$7,823,245.36
Total Budget	\$1,500,000.00	\$7,823,245.36
Total Obligated	\$10,935.00	\$5,893,047.33
Total Funds Drawdown	\$10,935.00	\$5,893,047.33
Program Funds Drawdown	\$10,935.00	\$5,893,047.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,935.00	\$5,893,047.33
City of Minot	\$10,935.00	\$5,893,047.33
Most Impacted and Distressed Expended	\$5,893,047.33	\$5,893,047.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Due to the anticipated relocation of residents from the valley to the north hill area, infrastructure improvements must be made to provide for the population shifts. The current flow of sewage from the north hill area flows into the valley and during the flood event caused more stress on the Valley Force Main. This activity will construct a new main to redirect some of the flow around the valley directly to the collection system. The activity proposes 9,400 linear feet (LF) of new lines, 4,800 LF of line cleaning and replacement, and a new lift station.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 5, Upon a thorough review of beneficiary data for this CDBG-DR project, the City has amended its Disaster Recovery Action Plan. The City changed the Northern Sewer public facility's national objective from Low - Mod to Urgent Need.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 12, Project delivery amount adjusted.

Amendment 13, Project delivery amount adjusted.



Amendment 14, Funds moved in from Landfill Expansion to cover the cost to complete the final phase.

Location Description:

55th Street NE Sewer located in the City of Minot, ND

Activity Progress Narrative:

The City reprogrammed remaining funds from the Landfill Expansion activity to complete the final phase of the Northern Sewer Project, which transverses the Minot International Airport. The Public Works Department and Airport Authority are working together to determine the project's next steps.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Linear feet of Public	0	14200/14200

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	218	197	1123	36.95

LMI%:	36.95
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0033580

Activity Title: Master Lift Station

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Public Infrastructure

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,079,217.41
Total Budget	\$0.00	\$3,079,217.41
Total Obligated	\$0.00	\$3,079,217.41
Total Funds Drawdown	\$0.00	\$3,079,217.41
Program Funds Drawdown	\$0.00	\$3,079,217.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,079,217.41
City of Minot	\$0.00	\$3,079,217.41
Most Impacted and Distressed Expended	\$3,079,217.41	\$3,079,217.41
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity plans to upgrade the Master Lift Station that conveys 80% of the City's sewage flow to the wastewater treatment center. During the flood event, the system experienced several lift station failures putting pressure on the capacity of the Master Lift Station. Since 80% of the flow goes through this lift, its failure to handle the capacity during this and future storm events may cause health concerns for the surrounding neighborhood by discharging into homes and retention area. Upgrading the lift station ensures the homes in the valley being rehabilitated and reconstructed will have adequate sewer service.

Amendment 1, The City deleted the 3rd Street Sewer System Improvements and transferred the funds to the Master Lift Station.

Amendment 3, Itemized project delivery amount added to the activity.

Amendment 5, Upon a thorough review of beneficiary data for this CDBG-DR project, the City has amended its Disaster Recovery Action Plan. The City changed the Master Lift Station public facility's national objective from Urgent Need to Low - Mod.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 12, Activity and project delivery amounts adjusted.



Location Description:

1525 HWY 2 & 52 East, City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	1011	640	2918	56.58

LMI%:	56.58
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0043580

Activity Title: Control Lift

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Public Infrastructure

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$269,412.48
Total Budget	\$0.00	\$269,412.48
Total Obligated	\$0.00	\$269,412.48
Total Funds Drawdown	\$0.00	\$269,412.48
Program Funds Drawdown	\$0.00	\$269,412.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$269,412.48
City of Minot	\$0.00	\$269,412.48
Most Impacted and Distressed Expended	\$269,412.48	\$269,412.48
Match Contributed	\$0.00	\$0.00

Activity Description:

The Control Lift Station is integral to the sewer system and conveys wastewater to the Master Lift Station. It is located at the end of the Valley Force Main System and is vital to ensure sewer service can support needed affordable housing development due to the flood. The firm capacity of the station is currently adequate to convey peak flows; however, it experiences excessive on/off cycling of pumping to the Master Lift Station. The improvements to the Control Lift Station include adding Variable Frequency Drives (VFD) and associated control/instrumentation to eliminate this cycling, thus reducing wear and tear on the equipment. It also includes replacement of the aging electrical switchgear. Due to the flood event in the valley, its failure to handle the capacity during this and future storm events may cause health concerns for the surrounding neighborhood by discharging into homes and retention area. Upgrading the lift station ensures the homes in the valley being rehabilitated and reconstructed will have adequate sewer service.

Amendment 3, Itemized project delivery amount added to the activity.

Amendment 5, Upon a review of beneficiary data for this CDBG-DR project, the City has amended its national objective from Urgent Need to Low - Mod.

Amendment 7, Project delivery amount adjusted.

Amendment 12, Project delivery amounts adjusted.

Location Description:



Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	1139	659	2951	60.93

LMI%:	60.93
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0053580

Activity Title: Roosevelt Lift Station

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Public Infrastructure

Projected End Date:

08/28/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$292,212.88
Total Budget	\$0.00	\$292,212.88
Total Obligated	\$0.00	\$292,212.88
Total Funds Drawdown	\$0.00	\$292,212.88
Program Funds Drawdown	\$0.00	\$292,212.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$292,212.88
City of Minot	\$0.00	\$292,212.88
Most Impacted and Distressed Expended	\$292,212.88	\$292,212.88
Match Contributed	\$0.00	\$0.00

Activity Description:

The Roosevelt Lift Station is one of the numerous stations located along the Valley Force Main System. It was directly impacted and experienced damage due to the power outage during the flood and requires repairs and upgrades. It is a submersible station and was originally constructed in 1954 with upgrades in 1984. The repairs and improvements to Roosevelt Lift Station include pump replacement, station bypassing, structure, rehabilitation, and electrical/control replacement. Upgrading the lift station ensures the homes in the valley being rehabilitated and reconstructed will have adequate sewer service.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 11, Final payment processed.

Location Description:

1400 1st Avenue NE, Minot, ND



Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	3900	8302	46.98

LMI%:	46.98
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0063580

Activity Title: Walders Lift Station

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Public Infrastructure

Projected End Date:

08/28/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$303,596.25
Total Budget	\$0.00	\$303,596.25
Total Obligated	\$0.00	\$303,596.25
Total Funds Drawdown	\$0.00	\$303,596.25
Program Funds Drawdown	\$0.00	\$303,596.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$303,596.25
City of Minot	\$0.00	\$303,596.25
Most Impacted and Distressed Expended	\$303,596.25	\$303,596.25
Match Contributed	\$0.00	\$0.00

Activity Description:

The Walders Lift Station is located along the Valley Force Main System. It was inundated with flood water and sustained damage. It is a dry pit/wet pit station and was originally constructed in 1954 with upgrades in 1991. The repairs and improvements to Walders Lift Station include removal of the building and converting the station to a submersible lift station. This will include the station bypass, new pumps, controls, piping and other ancillary items. Upgrading the lift station ensures the homes in the valley being rehabilitated and reconstructed will have adequate sewer service.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 11, Final payment processed.

Location Description:

Walders Lift Station is located at 420 Walders St and 5th Ave NW.



Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	3705	9442	39.24

LMI%:	39.24
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0073580

Activity Title: Airport Lift Station

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Public Infrastructure

Projected End Date:

08/28/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$316,605.43
Total Budget	\$0.00	\$316,605.43
Total Obligated	\$0.00	\$316,605.43
Total Funds Drawdown	\$0.00	\$316,605.43
Program Funds Drawdown	\$0.00	\$316,605.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$316,605.43
City of Minot	\$0.00	\$316,605.43
Most Impacted and Distressed Expended	\$316,605.43	\$316,605.43
Match Contributed	\$0.00	\$0.00

Activity Description:

Due to the impact of the flood on housing, many homeowners are seeking housing development outside the flood area. The Airport Lift Station is located along US Highway 83 on the western edge of Minot International Airport. It is a submersible lift station that conveys flow from the northern and northwestern portions of Minot. The existing firm capacity is inadequate to support new affordable housing developments north of the City and out of the flood zone. The improvements to the Airport Lift Station include reusing the existing lift station barrel and installing new pumps, piping and controls. They also include a new force main and new gravity sewer to eliminate a bottleneck downstream of the lift station. Upgrading this lift station provides flooded residents an option to move away from the river to housing on North Hill and know there is adequate sewer service.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 11, Final payment processed.

Location Description:



Airport Lift Station 2400 N Broadway, City of Minot, ND.

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	710	2270	31.28

LMI%:	31.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0083580

Activity Title: 13th Street Lift Station

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Public Infrastructure

Projected End Date:

08/28/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$201,788.66
Total Budget	\$0.00	\$201,788.66
Total Obligated	\$0.00	\$201,788.66
Total Funds Drawdown	\$0.00	\$201,788.66
Program Funds Drawdown	\$0.00	\$201,788.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$201,788.66
City of Minot	\$0.00	\$201,788.66
Most Impacted and Distressed Expended	\$201,788.66	\$201,788.66
Match Contributed	\$0.00	\$0.00

Activity Description:

The 13th Street Lift Station received damage during the flood and requires repairs and an upgrade to support housing shifts in the community. The improvements to 13th Street Lift Station include reusing the existing lift station barrel and installing new pumps, piping and controls. Without these improvements, additional affordable housing development within this section of Minot will not be possible.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 11, Final payment processed.

Location Description:

13th Street Lift, 522 13th St NW, Minot, ND

Activity Progress Narrative:



Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	0	1306	4641	28.14

LMI%:	28.14
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0100001

Activity Title: 6th Street SW Underpass & Storm Drain

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Public Infrastructure

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,345,340.30
Total Budget	\$0.00	\$2,345,340.30
Total Obligated	\$0.00	\$2,345,272.77
Total Funds Drawdown	\$0.00	\$2,345,272.77
Program Funds Drawdown	\$0.00	\$2,345,272.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,345,272.77
City of Minot	\$0.00	\$2,345,272.77
Most Impacted and Distressed Expended	\$2,345,272.77	\$2,345,272.77
Match Contributed	\$0.00	\$0.00

Activity Description:

The 6th Street Underpass was completely flooded and impassible for two weeks following the 2011 flood. The underpass experiences frequent flooding disrupting the City of Minot's transportation network, with impacts including significantly increased time for emergency services to respond to properties located on the north side of the underpass. Frequently, the depth of water within the underpass is in excess of four feet. The primary cause for this deficiency is the capacity of the existing pump station and force main, located on the north side of the 6th Street Underpass adjacent to 2nd Avenue Southwest. The pump station and associated 12-inch force main have a capacity of approximately 1,600 gallons per minute (gpm). This location has experienced flows of approximately 70,000 gpm.

Amendment 3, Itemized project delivery amount added to the activity.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 12, Project delivery amount adjusted.

Amendment 13, Project delivery amount adjusted.

Location Description:



6th Street Underpass; 620 2nd Ave SW, City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	17740	45895	38.65

LMI%:	38.65
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0110001

Activity Title: Fire Station and Apparatus

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Public Infrastructure

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,256,474.69
Total Budget	\$0.00	\$3,256,474.69
Total Obligated	\$11,463.50	\$3,241,340.34
Total Funds Drawdown	\$11,463.50	\$3,241,340.34
Program Funds Drawdown	\$11,463.50	\$3,241,340.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,463.50	\$3,241,340.34
City of Minot	\$11,463.50	\$3,241,340.34
Most Impacted and Distressed Expended	\$3,241,340.34	\$3,241,340.34
Match Contributed	\$0.00	\$0.00

Activity Description:

Due to extensive displacement of residents and the shift in population as a result of the flood, the current fire and emergency services are not adequate to serve the new population. The new fire station will be necessary to ensure adequate fire and emergency service for new housing development in the City. This fire station will serve the neighborhood at 55th Street Crossing and the southeast part of Minot where flood victims have relocated.

Amendment 3, Itemized project delivery amount added to the activity.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 12, Project delivery amount adjusted.

Amendment 13, Project delivery amount adjusted.

Location Description:

55th Crossing SE, City of Minot, ND

Activity Progress Narrative:



During the quarter, an updated wireless communication system was installed at the fire station.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	17740	45895	38.65

LMI%:	38.65
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 02-0123593

Activity Title: Domestic Violence Center Infrastructure

Activity Category:

Construction/reconstruction of streets

Project Number:

02-ISP

Projected Start Date:

06/22/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Public Infrastructure

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$419,786.09
Total Budget	\$0.00	\$419,786.09
Total Obligated	\$0.00	\$419,786.09
Total Funds Drawdown	\$0.00	\$419,786.09
Program Funds Drawdown	\$0.00	\$419,786.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$419,786.09
City of Minot	\$0.00	\$419,786.09
Most Impacted and Distressed Expended	\$419,786.09	\$419,786.09
Match Contributed	\$0.00	\$0.00

Activity Description:

The Domestic Violence Crisis Center (DVCC) lost housing units during the flood. A new shelter facility is being built out of the flood area. At this time, the property where the new shelter will be located has a dirt road secondary access. To support Phase II of the development, the City will provide a paved road that meets City requirements for access by emergency vehicles.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 6, The City deleted one of its original proposed projects identified in the approved Action Plan as Southeast Tax Credit Rental Units Infrastructure. The project is being removed due to time sensitive issues which will not allow the project to move forward using CDBG disaster recovery funding. The funds from this project were transferred to address additional costs associated with the Domestic Violence Center Infrastructure project. Monies from the Infrastructure/Southeast Tax Credit Rental Units (\$410,818.46) deleted project were allocated to the following existing project: Infrastructure/Domestic Violence Shelter Infrastructure: \$615,000.83.

Amendment 7, Project has been completed. Funds were reallocated to other activities.

Amendment 9, Project delivery amount adjusted.

Updated Performance Measure "# of Persons" with the DVCC's client contacts for 2013, which was 2,476.

Location Description:



Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Linear feet of Public	0		700/700	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	2476/2476	0/0	2476/2476	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 03-Housing / Homeowner Housing

Grantee Activity Number: 03-0013609

Activity Title: 55th Street Crossing Affordable Housing Dev

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
03-Housing

Projected Start Date:
06/22/2012

Benefit Type:
Direct Benefit (Households)

National Objective:

Activity Status:
Under Way

Project Title:
Homeowner Housing

Projected End Date:
08/07/2019

Completed Activity Actual End Date:

Responsible Organization:



Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,101,229.39
Total Budget	\$0.00	\$5,101,229.39
Total Obligated	(\$11,812.20)	\$5,089,417.19
Total Funds Drawdown	(\$11,812.20)	\$5,075,242.49
Program Funds Drawdown	(\$11,812.20)	\$5,075,242.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$11,812.20)	\$5,089,417.19
City of Minot	(\$11,812.20)	\$5,089,417.19
Most Impacted and Distressed Expended	\$5,089,417.19	\$5,089,417.19
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Minot is working with the developer to provide up to \$5,101,229.39 in CDBG-DR funds for infrastructure costs (including 22,400 linear feet of streets, sewer and water lines, etc.) allowing the developer to commit at least 51 percent of housing units developed to be affordable to low-and-moderate income households.

Amendment 3, Itemized project delivery amount added to the activity.

Amendment 4, The name of the Northern Housing Development Infrastructure project is changed to the 55th Street Crossing Affordable Housing Development Infrastructure.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 13, Project delivery amount adjusted.

Amendment 14, Activity amount adjusted.

Location Description:

Located at the corner of 55th Street and 16th Avenue SE, Minot, ND

Activity Progress Narrative:

After repeated attempts by the City to seek to work with the developer to correct serious compliance violations by the developer with the development agreement, on authorization of the City Council, the City has commenced legal



action against the developer for default of the developer agreement and seeking financial remedies from the developer covering the CDBG-DR investment in the project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/22400

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/528
# of Multifamily Units	0	0/350
# of Singlefamily Units	0	0/178

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/270	0/528	0
# Owner Households	0	0	0	0/0	0/91	0/178	0
# Renter Households	0	0	0	0/0	0/179	0/350	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	03-0020001
Activity Title:	Acquisition for Affordable Housing Development

Activity Category:

Acquisition of property for replacement housing

Project Number:

03-Housing

Projected Start Date:

06/22/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Homeowner Housing

Projected End Date:

06/22/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Minot	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Amendment 3, Itemized project delivery amounts were added to the activity.

Activity cancelled in Amendment #6 - transferred remaining budget/drawn amount of \$93.28 to affordable senior apartments, mixed used rental development and small rental program.

Location Description:

Activity Progress Narrative:

Cancelled activity. No activity in Quarter 2.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 03-0030001

Activity Title: Acquisition of Flooded Properties

Activity Category:

Acquisition - buyout of residential properties

Project Number:

03-Housing

Projected Start Date:

06/22/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Program Income Account:

Acquisition Program Income

Activity Status:

Under Way

Project Title:

Homeowner Housing

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,372,713.09
Total Budget	(\$1,606,638.50)	\$4,372,713.09
Total Obligated	\$471.91	\$3,668,537.10
Total Funds Drawdown	(\$3,775.30)	\$3,664,289.89
Program Funds Drawdown	(\$3,775.30)	\$3,657,651.39
Program Income Drawdown	\$0.00	\$6,638.50
Program Income Received	\$0.00	\$6,638.50
Total Funds Expended	\$471.91	\$3,668,537.10
City of Minot	\$471.91	\$3,668,537.10
Most Impacted and Distressed Expended	\$3,668,537.10	\$3,668,537.10
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Minot is using CDBG-DR funds to provide a 25 percent match to homeowners participating in the City's voluntary acquisition of flooded properties. The acquisition of these properties will allow the City to have better access to flood control options. This will protect flood survivors from future flooding and devastation.

Amendment 2, Reduced funding amount from \$6,000,000 to \$4,000,000 and reallocated the \$2,000,000 to create a new and separate activity - Demolition of Flooded Properties.

Amendment 3, Itemized project delivery amount added to the activity.

Amendment 7, Activity completed. Monies being moved into Downtown Water and Sewer Improvements activity, Demolition and Affordable Senior Apartments.

Amendment 8, Activity completed. Other costs were incurred.

Amendment 10, Recaptured monies are being transferred to this activity.

Amendment 11, Funds needed to make payments on other projects.

Amendment 12, Project delivery and activity amounts adjusted.

Amendment 13, Project delivery amount adjusted.



Amendment 14, Activity amount adjusted.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Monies were incorrectly drawn down from the Acquisition activity for two demolition retainage payments; A voucher revision will be completed during the 3rd quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	91/83

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	14/0	89/83	17.98
# Owner Households	0	0	0	2/0	14/0	89/83	17.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 03-0040001

Activity Title: Rehabilitation of Flooded Properties

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

03-Housing

Project Title:

Homeowner Housing

Projected Start Date:

06/22/2012

Projected End Date:

08/07/2019

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Minot

Program Income Account:

Rehabilitation of Flooded Properties

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$8,134,790.37
Total Budget	\$0.00	\$8,134,790.37
Total Obligated	\$60.00	\$8,134,770.37
Total Funds Drawdown	\$60.00	\$8,134,770.37
Program Funds Drawdown	\$60.00	\$8,103,102.60
Program Income Drawdown	\$0.00	\$31,667.77
Program Income Received	\$0.00	\$31,667.77
Total Funds Expended	\$60.00	\$8,134,770.37
City of Minot	\$60.00	\$8,134,770.37
Most Impacted and Distressed Expended	\$8,134,770.37	\$8,134,770.37
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this program is to assist eighty-six (86) low-and-moderate income non-historic homeowners and five (5) historic homeowners who had home damages as a result of the flood. Funds available for rehabilitation will be capped at \$90,000 per single-family structure that is non-historic and \$110,000 per single-family structure that is historic. The funds will be made available as a forgivable loan, forgiven over a three-year compliance period. The award amount will be reduced by any duplicated benefits (DOB) received by the homeowner from FEMA, SBA, or other programs for the purpose of making repairs to the home. Where documentation exists supporting funds used to repair the home, no DOB will be deducted. Regardless of the amount of CDBG-DR funds used to assist the homeowner, the completed rehabilitation must result in a housing unit that meets minimum property standards. Priorities will be determined and included in the Rehabilitation Policy. Homeowner must have owned the home at the time of the flood on June 22, 2011; must have lived in the home as a primary residence at the time of the flood; must have received \$10,000 or more in damages from the flood; must have a minimum of \$5,000 or more in remaining damages to the home; must agree to remain in the repaired home as the primary residence for 3 years from the date of construction completion; must agree to maintain flood insurance on the home during the three-year compliance period (including homes not located in the 100 year floodplain); and must meet HUD's definition of 80% low-and-moderate income. This project keeps flood survivors in their homes and helps the homeowner recover from the losses suffered from the flood.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 7, Monies transferred into Housing Rehabilitation from Housing Reconstruction to account for greater amount of rehabilitations than originally planned. Changed proposed beneficiaries from 45 to 86 to account for



the transfer of allocated funds.

Amendment 9, Funds being moved from Rental Rehabilitation into Rehabilitation of Flooded Properties. Project delivery amount adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 11, Final payment processed.

Amendment 14, Activity amount adjusted.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Various rehabilitation liens were released during the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	86/86

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	86/86
# of Singlefamily Units	0	86/86

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	52/0	34/86	86/86	100.00
# Owner Households	0	0	0	52/0	34/86	86/86	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 03-0050001

Activity Title: Reconstruction of Flooded Properties

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

03-Housing

Projected Start Date:

06/22/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Housing

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,544,810.45
Total Budget	\$0.00	\$5,544,810.45
Total Obligated	\$0.00	\$5,544,230.45
Total Funds Drawdown	\$0.00	\$5,544,230.45
Program Funds Drawdown	\$0.00	\$5,544,230.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,544,230.45
City of Minot	\$0.00	\$5,544,230.45
Most Impacted and Distressed Expended	\$5,544,230.45	\$5,544,230.45
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of this program is to assist thirty-one (31) low-and-moderate income homeowners who had severe damage to their homes as a result of the flood, and are unable to repair the home thus requiring a complete reconstructon. Funds available for reconstruction will be capped at \$195,000 per single-family structure. The funds will be made available as a forgivable loan, forgiven over a five-year compliance period. The award amount will be reduced by any duplicated benefits (DOB) received by the homeowner from FEMA, SBA, or other programs for the purpose of making repairs to the home. Where documentation exists supporting funds used to repair the home, no DOB will be deducted. The completed reconstructed home will be built to the 2009 International Building Code. Priorities will be determined and included in the Rehabilitation Policy. This will help the City recover from the flood by rebuilding homes to ensure the City does not have neighborhoods blighted or turn into slums. It will also help the city retain citizens.

Amendment 3, Itemized project delivery amount added to the activity.

Amendment 7, Monies transferred into Housing Rehabilitation from Housing Reconstruction to account for greater amount of rehabilitations than originally planned. Changed proposed beneficiaries from 49 to 31 to account for the transfer of allocated funds. Additional funds moved to Downtown Water and Sewer Improvements activity, Demolition and Affordable Senior Apartments.

Amendment 9, Funds being moved from Rental Rehabilitation to Reconstruction of Flooded Properties. Project delivery amount adjusted.



Amendment 10, Project costs were higher than anticipated.

Amendment 11, Project complete.

Amendment 14, Activity amount adjusted.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	31/31

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	31/31
# of Singlefamily Units	0	31/31

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	22/0	9/31	31/31	100.00
# Owner Households	0	0	0	22/0	9/31	31/31	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 03-0060001

Activity Title: Demolition of Flooded Properties

Activity Category:

Clearance and Demolition

Project Number:

03-Housing

Projected Start Date:

12/01/2012

Benefit Type:

Activity Status:

Under Way

Project Title:

Homeowner Housing

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$961,610.32
Total Budget	\$0.00	\$961,610.32
Total Obligated	\$4,247.21	\$957,880.33
Total Funds Drawdown	\$0.00	\$953,633.12
Program Funds Drawdown	\$0.00	\$953,633.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$953,633.12
City of Minot	\$0.00	\$953,633.12
Most Impacted and Distressed Expended	\$953,633.12	\$953,633.12
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will use CDBG-DR funds to demolish flooded properties that will be used for green space. This helps the City to ensure neighborhoods don't become blighted or slums.

Amendment 2, Reduced funding amount in Acquisition of Flooded Properties from \$6,000,000 to \$4,000,000 and reallocated the \$2,000,000 to create new activity Demolition of Flooded Properties.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 7, Activity is complete and funds have been reallocated to other activities.

Amendment 8, Additional costs incurred.

Amendment 13, Additional costs incurred.

Location Description:

City of Minot, ND

Activity Progress Narrative:



Monies were incorrectly drawn down from the Acquisition activity for Demolition activity costs; A voucher revision will be completed during the 3rd quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	89/83

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	89/83
# of Singlefamily Units	0	89/83

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	03-0060002
Activity Title:	Reimbursement for Demolition of Flooded Properties

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
03-Housing

Project Title:
Homeowner Housing

Projected Start Date:
04/15/2014

Projected End Date:
09/30/2015

Benefit Type:

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$464,341.90
Total Budget	\$106,216.40	\$464,341.90
Total Obligated	\$0.00	\$358,125.50
Total Funds Drawdown	\$0.00	\$358,125.50
Program Funds Drawdown	\$0.00	\$358,125.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$358,125.50
City of Minot	\$0.00	\$358,125.50
Most Impacted and Distressed Expended	\$358,125.50	\$358,125.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Homes condemned after the flood because of health and safety threats were demolished with costs paid for by the City. The City wants to reimburse itself for the cost of these demolitions so the owners of these homes will not be assessed for these costs. These homes were not located in a flood zone and most homeowners did not have flood insurance. In order for the residents of these homes to rebuild, it is critical the demolition costs not become an additional burden to their already stretched resources.

Amendment 7, New activity added.

Amendment 8, Added project delivery cost for Class III study and additional services.

Amendment 9, Project delivery amount adjusted.

Amendment 11, Project complete.

Amendment 13, Project delivery amount adjusted. The current activity budget does not match Amendment 13, due to the fact that too much was pulled from the activity with the amendment; \$358,125.50 has already been drawn in DRGR, so the budget cannot be reduced farther.

Amendment 14, Activity amount adjusted.



Amendment 15, Funds moved in to coincide with new acquisition activity for spot blight homes.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	24/24

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	24/24
# of Singlefamily Units	0	24/24

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 03-0070001

Activity Title: Down Payment Assistance

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

03-Housing

Projected Start Date:

07/01/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Homeowner Housing

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$50,998.20
Total Budget	(\$106,216.40)	\$50,998.20
Total Obligated	\$0.00	\$50,998.20
Total Funds Drawdown	\$0.00	\$50,998.20
Program Funds Drawdown	\$0.00	\$50,998.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,998.20
City of Minot	\$0.00	\$50,998.20
Most Impacted and Distressed Expended	\$50,998.20	\$50,998.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Amendment 10, New activity created.

The purpose of the Down Payment and Closing Cost Program (DPCC) is to help create affordable home ownership opportunities outside the flood inundation area to eligible citizens still trying to recover from the June 2011 flood, and to eligible households being relocated through the City's efforts to acquire flooded properties. Through this program, the City endeavors to stabilize the workforce with efforts to increase home ownership opportunities.

Amendment 12, Project delivery and activity amounts adjusted. Project costs are anticipated to be lower.

Amendment 13, Project delivery amount adjusted.

Amendment 14, Activity amount adjusted.

Amendment 15, Project completed. Remaining funds transferred to Demolition of Unsafe Houses.

Location Description:

Minot, ND

Activity Progress Narrative:



Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/10	
# of Singlefamily Units	0		3/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/10	3/10	100.00
# Owner Households	0	0	0	0/0	3/10	3/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 04-Rent / Rental Housing

Grantee Activity Number:	04-0010001
Activity Title:	Cook's Court Affordable Senior Apartments

Activity Category:
Construction of new housing

Project Number:
04-Rent

Projected Start Date:
10/01/2013

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Rental Housing

Projected End Date:
08/07/2019

Completed Activity Actual End Date:

Responsible Organization:
City of Minot



Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,851,874.39
Total Budget	\$0.00	\$1,851,874.39
Total Obligated	\$0.00	\$1,821,686.60
Total Funds Drawdown	\$0.00	\$1,821,686.60
Program Funds Drawdown	\$0.00	\$1,821,686.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,821,686.60
City of Minot	\$0.00	\$1,821,686.60
Most Impacted and Distressed Expended	\$1,821,686.60	\$1,821,686.60
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable rental housing for senior citizens.

The City is deleting the activity of "Acquisition of Vacant or Abandoned Lots for Affordable Housing", budgeted at \$7,300,000 in favor of a solution which will benefit many more rental candidates. The City proposes to provide funds to assist in the development of Affordable Rental Housing. The City is working with the Minot Housing Authority (Public Housing) and a non-profit to provide Affordable Senior Apartments, which will benefit 100% low-and-moderate income individuals. Project scope involves stormwater, water lines, sanitary sewer, road improvements, site development and foundation remediation work, as well as funds to assist with the purchase of land for the elderly housing project.

Amendment 6, New activity added.

Amendment 7, The Cook's Court affordable rental project will be allocated an additional \$982,000 due to unsuitable fill material being placed on the property by a former owner. Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 12, Project delivery and activity amounts adjusted. Project is nearing completion and costs are anticipated to be lower.

Amendment 13, Project delivery amount adjusted.

Location Description:

1810 2nd Street SE, Minot, ND 58701

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	40/40
# of Multifamily Units	0	40/40



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/20	29/20	40/40	100.00
# Renter Households	0	0	0	11/20	29/20	40/40	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	04-0020001
Activity Title:	Sunset Ridge Workforce Housing

Activity Category:

Construction of new housing

Project Number:

04-Rent

Projected Start Date:

07/01/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Rental Housing

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$127,338.07
Total Budget	\$0.00	\$127,338.07
Total Obligated	\$0.00	\$125,448.07
Total Funds Drawdown	\$0.00	\$125,448.07
Program Funds Drawdown	\$0.00	\$125,448.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$125,448.07
City of Minot	\$0.00	\$125,448.07
Most Impacted and Distressed Expended	\$125,448.07	\$125,448.07
Match Contributed	\$0.00	\$0.00

Activity Description:

Beyond Shelter, Inc., in partnership with the Minot Housing Authority will develop 74 affordable housing units on approximately 6.7 acres at the intersection of 36th Ave NW and Kodiak St NW, Minot, ND. The Project will be constructed in two phases with Phase One having a unit mix of eight (8) one-bedroom units (3 fully accessible), twenty (20) two-bedroom units (3 fully accessible), and seven (7) three-bedroom units and Phase Two having a unit mix of nine (9) one-bedroom units (3 fully accessible), twenty-two (22) two-bedroom units (3 fully accessible), and eight (8) three-bedroom units. All of the units built will benefit households having initial incomes at or below 80% of Median Family Income (MFI). CDBG-DR funds will be utilized for the purchase of the land.

Amendment 10, New activity created.

Amendment 11, Budget adjustment.

Amendment 12, Project delivery amount adjusted.

Amendment 13, Project delivery amount adjusted.

Location Description:

36th Ave NW and Kodiak St NW, Minot, ND



Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	74/74
# of Multifamily Units	0	74/74

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	17/0	18/74	35/74	100.00
# Renter Households	0	0	0	17/0	18/74	35/74	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	04-0030001
Activity Title:	Small Rental Program

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
04-Rent

Project Title:
Rental Housing

Projected Start Date:
10/01/2013

Projected End Date:
08/07/2019

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,811,702.26
Total Budget	\$0.00	\$3,811,702.26
Total Obligated	\$0.00	\$3,716,285.76
Total Funds Drawdown	\$0.00	\$3,716,285.76
Program Funds Drawdown	\$0.00	\$3,716,285.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,716,285.76
City of Minot	\$0.00	\$3,716,285.76
Most Impacted and Distressed Expended	\$3,716,285.76	\$3,716,285.76
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation and reconstruction of small rental housing units.

Amendment 6, New activity added. The City will provide rehabilitation or reconstruction of small rental units (1-4 units) damaged by the 2011 flood. It will be required the units be leased to persons of low and moderate income for a minimum of five years.

Amendment 7, Applications for the Small Rental Rehabilitation/Reconstruction program have been received. There are fewer applications than the City anticipated; therefore, funds are being moved into other needed activities.

Amendment 8, The Small Rental Rehab Program moved \$175,000 to the Relocation Activity and \$50,000 is being moved to the Demolition Activity.

Amendment 9, Funds being moved from Rental Rehabilitation into Rehabilitation and Reconstruction of Flooded Properties and Preparedness Plan. Project delivery adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 12, Project delivery and activity amounts adjusted.

Location Description:



Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		12/12	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		21/21	
# of Multifamily Units	0		15/15	
# of Singlefamily Units	0		6/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/0	7/21	16/21	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00
# Renter Households	0	0	0	9/0	5/19	14/19	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	04-0040001
Activity Title:	Fieldcrest Workforce Housing

Activity Category:

Construction of new housing

Project Number:

04-Rent

Projected Start Date:

10/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Rental Housing

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$875,017.45
Total Budget	\$0.00	\$875,017.45
Total Obligated	\$0.00	\$873,668.80
Total Funds Drawdown	\$0.00	\$873,668.80
Program Funds Drawdown	\$0.00	\$873,668.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$873,668.80
City of Minot	\$0.00	\$873,668.80
Most Impacted and Distressed Expended	\$873,668.80	\$873,668.80
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable rental housing for critical workers.

The City is deleting the activity of "Acquisition of Vacant or Abandoned Lots for Affordable Housing", which was budgeted at \$7,300,000 in favor of a solution which will benefit many more rental candidates. The City proposes to provide funds to assist in the development of Affordable Rental Housing. The City is working with the Minot Housing Authority (Public Housing) and a non-profit to provide a Mixed-Use Rental Development leveraging low-income tax credits and State tax incentives. This project will benefit 100% low-and-moderate income individuals. Project scope includes sanitary sewer infrastructure, as well as funds to acquire the property for multifamily housing that will include several units set aside for critical workers such as police, fire and education related professions.

Amendment 6, New activity added.

Amendment 7, Project delivery amount adjusted.

Amendment 9, Project delivery amount adjusted.

Amendment 10, Project costs were lower than anticipated.

Amendment 12, Project delivery and activity amounts adjusted. Project is nearing completion and costs are anticipated to be lower.



Amendment 13, Project delivery amount adjusted.

Location Description:

Intersection of 36th Ave NE and 6th St NE, Minot, ND 58703

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		42/42	
# of Multifamily Units	0		42/42	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/21	27/21	42/42	90.48
# Renter Households	0	0	0	11/21	27/21	42/42	90.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 05-Relo / Relocation

Grantee Activity Number:	05-0010001
Activity Title:	Relocation Assistance for Acq of Flood Properties

Activity Category:
Relocation payments and assistance

Activity Status:
Completed

Project Number:
05-Relo

Project Title:
Relocation

Projected Start Date:

Projected End Date:

06/22/2012

06/30/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$259,390.51
Total Budget	\$0.00	\$259,390.51
Total Obligated	\$0.00	\$259,390.51
Total Funds Drawdown	\$0.00	\$259,390.51
Program Funds Drawdown	\$0.00	\$259,390.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$259,390.51
City of Minot	\$0.00	\$259,390.51
Most Impacted and Distressed Expended	\$259,390.51	\$259,390.51
Match Contributed	\$0.00	\$0.00

Activity Description:

Compliance with the Uniform Relocation Act requires relocation assistance for tenants displaced due to acquisition.

Amendment 3, Itemized project delivery amounts were added to the activity.

Amendment 7, Activity has been completed and remaining funds reallocated to other activities.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/0	6/0	23/23	60.87
# Renter Households	0	0	0	8/0	6/0	23/23	60.87



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 06-Plan / Planning

Grantee Activity Number: 06-0010001

Activity Title: Unmet Needs Assessment

Activity Category:

Planning

Project Number:

06-Plan

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Planning

Projected End Date:

11/14/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$95,715.00

Total Budget

\$0.00

\$95,715.00

Total Obligated

\$0.00

\$95,715.00

Total Funds Drawdown

\$0.00

\$95,715.00

Program Funds Drawdown

\$0.00

\$95,715.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$95,715.00

 City of Minot

\$0.00

\$95,715.00

Most Impacted and Distressed Expended

\$95,715.00

\$95,715.00

Match Contributed

\$0.00

\$0.00



Activity Description:

City will update existing plans based on the changes brought about by the flooding. Further study is required for the major recovery topics such as housing, landfill, and infrastructure restoration and mitigation.

Amendment 7, Activity completed and funds have been allocated to other activities.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	7576	6375	35270	39.55

LMI%:				39.55
-------	--	--	--	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	06-0020001
Activity Title:	Comprehensive Landfill Master Plan

Activity Category:

Planning

Project Number:

06-Plan

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$505,520.57
Total Budget	\$0.00	\$505,520.57
Total Obligated	\$0.00	\$505,520.57
Total Funds Drawdown	\$0.00	\$505,520.57
Program Funds Drawdown	\$0.00	\$505,520.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505,520.57
City of Minot	\$0.00	\$505,520.57
Most Impacted and Distressed Expended	\$505,520.57	\$505,520.57
Match Contributed	\$0.00	\$0.00

Activity Description:

City needs to update existing plans based on changes brought about by the flooding. Having a comprehensive landfill master plan will ensure the City can provide basic sanitation services and disposal as the City continues to recover from the flood.

Amendment 7, Project delivery added to activity.

Amendment 14, Activity amount adjusted.

Location Description:

City of Minot, ND

Activity Progress Narrative:

The City continues to perform their due diligence to reach a decision on advancing the future strategic use of the landfill.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	7576	6375	35270	39.55

LMI%:	39.55
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	06-0030001
Activity Title:	Water Model for City

Activity Category:

Planning

Project Number:

06-Plan

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Planning

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$150,031.81
Total Budget	\$0.00	\$150,031.81
Total Obligated	\$0.00	\$150,031.81
Total Funds Drawdown	\$0.00	\$150,031.81
Program Funds Drawdown	\$0.00	\$150,031.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$150,031.81
City of Minot	\$0.00	\$150,031.81
Most Impacted and Distressed Expended	\$150,031.81	\$150,031.81
Match Contributed	\$0.00	\$0.00

Activity Description:

City needs to update existing plans based on the changes brought about by the flooding.

Amendment 7, Project delivery added to activity.

Amendment 12, Project completed.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	7576	6375	35270	39.55

LMI%:	39.55
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	06-0050001
Activity Title:	Affordable Housing Plan

Activity Category:

Planning

Project Number:

06-Plan

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Planning

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$376,177.50
Total Budget	\$0.00	\$376,177.50
Total Obligated	\$0.00	\$376,177.50
Total Funds Drawdown	\$0.00	\$376,177.50
Program Funds Drawdown	\$0.00	\$376,177.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$376,177.50
City of Minot	\$0.00	\$376,177.50
Most Impacted and Distressed Expended	\$376,177.50	\$376,177.50
Match Contributed	\$0.00	\$0.00

Activity Description:

City needs to update its existing plans based on the changes brought about by the flooding.

Amendment 7, Activity completed and funds reallocated to other activities.

Location Description:

City of Minot, ND

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	7576	6375	35270	39.55

LMI%:	39.55
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	06-0060001
Activity Title:	Flood Preparedness Plan

Activity Category:

Planning

Project Number:

06-Plan

Projected Start Date:

11/19/2014

Benefit Type:

Area Benefit (Survey)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$94,816.70
Total Budget	\$0.00	\$94,816.70
Total Obligated	\$0.00	\$94,816.70
Total Funds Drawdown	\$0.00	\$94,816.70
Program Funds Drawdown	\$0.00	\$94,816.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,816.70
City of Minot	\$0.00	\$94,816.70
Most Impacted and Distressed Expended	\$94,816.70	\$94,816.70
Match Contributed	\$0.00	\$0.00

Activity Description:

Amendment 9, New activity - Development of Flood Preparedness Plan.

Amendment 14, Activity amount adjusted.

Location Description:

City of Minot

Activity Progress Narrative:

Activity updated with Most Impacted and Distressed Expended amount.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 07-ECO REV / Economic Revitalization

Grantee Activity Number: 07-0020001

Activity Title: Imagine Minot Downtown Dev. Parking Facility

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

07-ECO REV

Projected Start Date:

06/22/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Revitalization

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2018

N/A

To Date

\$5,542,478.84

Total Budget

\$0.00

\$5,542,478.84

Total Obligated

(\$7,571.70)

\$5,534,907.14

Total Funds Drawdown

(\$7,571.70)

\$5,526,820.64



Program Funds Drawdown	(\$7,571.70)	\$5,526,820.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$7,571.70)	\$5,534,907.14
City of Minot	(\$7,571.70)	\$5,534,907.14
Most Impacted and Distressed Expended	\$5,534,907.14	\$5,534,907.14
Match Contributed	\$0.00	\$0.00

Activity Description:

This project is an opportunity to revitalize Minot's flooded downtown area with improved parking facilities and sustainable mixed use development with 20% of housing units as affordable workforce housing. The development of new affordable rental units is critical to the long term recovery of the City. The activity consists of assistance with parking for the housing units. There are two proposed rental developments with an estimated 135 units each for a total of 270 units. An estimated 54 units will be affordable per HUD's definition of affordable housing. The Renaissance and Central parking structures will contain enough spaces for the renters as well as additional spaces for the residents of Minot to park for services provided in downtown Minot. The project will serve the residents of the new development as well as all residents of the City of Minot.

Amendment 2, Increased funding amount to \$5,375,000 from \$3,000,000.

Amendment 3, Changed the National Objective from Low - Mod to Urgent Need. Itemized project delivery amount added to the activities.

Amendment 7, Project delivery amount adjusted.

Amendment 13, Project delivery amount adjusted.

Amendment 14, Activity amount adjusted.

Location Description:

Downtown Minot - Renaissance Parking Lot is located at 1st St SW between 2nd Ave and 3rd Ave SW, Central Parking Lot is located at 1st St SW between 1st Ave SW and Central Ave W

Activity Progress Narrative:

Additional monies were moved into the activity during the 1st quarter, however, the City has determined that they do not need all of those funds to complete the activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	7576	6375	35270	39.55

LMI%:	39.55
--------------	-------



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 07-0020002

Activity Title: Downtown Sewer and Water Improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

07-ECO REV

Projected Start Date:

05/01/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

Imagine Minot Downtown Dev. Parking Facility

Activity Status:

Under Way

Project Title:

Economic Revitalization

Projected End Date:

08/07/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Minot

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,127,457.00
Total Budget	\$0.00	\$5,127,457.00
Total Obligated	\$5,602.50	\$3,340,289.29
Total Funds Drawdown	(\$104,435.60)	\$3,230,251.19
Program Funds Drawdown	(\$104,435.60)	\$3,109,226.19
Program Income Drawdown	\$0.00	\$121,025.00
Program Income Received	\$0.00	\$121,025.00
Total Funds Expended	(\$104,435.60)	\$3,230,251.19
City of Minot	(\$104,435.60)	\$3,230,251.19
Most Impacted and Distressed Expended	\$3,230,251.19	\$3,230,251.19
Match Contributed	\$0.00	\$0.00

Activity Description:

The purpose of the Downtown Sewer and Water Improvements project would restore and improve the public infrastructure in the Central Business District, including the sanitary sewage systems, stormwater drainage systems, water distribution systems, street lighting systems, and pavement within the City of Minot's downtown redevelopment area.

Amendment 7, New activity added.

Amendment 12, Project delivery amount adjusted.

Amendment 13, Project delivery amount adjusted.

Amendment 14, Activity amount adjusted.

Location Description:

Downtown Minot

Activity Progress Narrative:

For all three phases, construction has reached final completion, but each contractor is working on some warranty items that arose during the two-year warranty period.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	37800/37800

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	0	1591	2820	56.42

LMI%:	56.42
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	67
Monitoring Visits	0	10
Audit Visits	0	5
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	50
Report/Letter Issued	0	51

