

# AIA<sup>®</sup> Document G701<sup>®</sup> – 2017

## Change Order

<b>PROJECT:</b> <i>(Name and address)</i> 21019 - Minot City Hall Rehabilitation City Project 4466	<b>CONTRACT INFORMATION:</b> Contract For: General Construction  Date: 01/17/2022	<b>CHANGE ORDER INFORMATION:</b> Change Order Number: 019  Date: 03/17/2023
<b>OWNER:</b> <i>(Name and address)</i> City of Minot 515 2nd Avenue SW Minot, ND 58702	<b>ARCHITECT:</b> <i>(Name and address)</i> JLG Architects 416 East Main Avenue Bismarck, ND 58501	<b>CONTRACTOR:</b> <i>(Name and address)</i> Rolac Contacting, Inc. 2730 30th Street NW Minot, ND 58703

**THE CONTRACT IS CHANGED AS FOLLOWS:**

*(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)*




As per PR-022 and all associated backup documentaion. (Actuator Bollard Lower Vestibule) an ADD cost of \$ 1258.00

The original Contract Sum was	\$ 9,520,250.00
The net change by previously authorized Change Orders	\$ 199,197.00
The Contract Sum prior to this Change Order was	\$ 9,719,447.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 1,258.00
The new Contract Sum including this Change Order will be	\$ 9,720,705.00

The Contract Time will be increased by Zero (0) days.  
The new date of Substantial Completion will be 4/12/2023

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

**NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.**

JLG Architects <b>ARCHITECT</b> <i>(Firm name)</i>	Rolac Contacting, Inc. <b>CONTRACTOR</b> <i>(Firm name)</i>	City of Minot <b>OWNER</b> <i>(Firm name)</i>
<small>DocuSigned by:</small>  <small>D97B79F5A5D943B...</small>	<small>DocuSigned by:</small>  <small>204819DC008244F...</small>	<small>DocuSigned by:</small>  <small>19ABC7EF764C4F2...</small>
<b>SIGNATURE</b>	<b>SIGNATURE</b>	<b>SIGNATURE</b>
Nate Ziegler, Sr. Construction Service Specialist	Jason Sanders, President	Lance Meyer, City Engineer
<b>PRINTED NAME AND TITLE</b>	<b>PRINTED NAME AND TITLE</b>	<b>PRINTED NAME AND TITLE</b>
03/17/2023	03/17/2023	03/17/2023
<b>DATE</b>	<b>DATE</b>	<b>DATE</b>



## Opinion for Probable Costs PR 22

JLG 20019 Minot City Hall Rehabilitation

Issued: September 2/6/2023

To: CC:

- Lance Meyer  
 City of Minot  
  Eric Hoffer  
 JLG Architects  
  File  
 JLG Architects

February 6<sup>th</sup>, 2023

Lance Meyer  
 City of Minot, City Engineer  
 1025 31<sup>st</sup> Street SE  
 Minot ND. 58701

### Costing PR-022

JLG project number 21019

The actuator bollard at the lower level vestibule was not specifically labeled, keynoted or included in the door hardware group. The contractor has noted it as ambiguous scope and requested for compensation for providing it.

### PR-022 – Actuator Bollard for Lower-level Vestibule

Description	Unit Cost	Quantity	Total
Materials -	\$ 1,000	1	\$ 1,000
Labor -	\$ 500	1	\$ 500
Gc. OH Profit and Mark up	10%		\$ 150
General Conditions and Escalation Factor			
Market Contingency			
Total Opinion of Probable Cost			\$ 1,650

Disclaimer: The OPC was extrapolated from the original bid values and/or is derived from typical known industry standard unit pricing. Unit costing does not take into account actual current local market conditions, availability of contractor labor, contractor reimbursables, material availability, work that is currently in place that may have to be modified, contractor logistics and coordination, or any other unforeseen conditions that may affect material quantity or unit costs. The design team does not guarantee contractor pricing will be in alignment with the OPC. The design team is not liable for variations, inconsistencies, errors, or omissions related to the OPC.

Respectfully submitted,

JLG Architects | Nate Ziegler  
 Minot, ND 58701 | p.701.839.0518 | c.701.240.0232 | nziegler@jlgarchitects.com

140815\_200 STANDARD FORM  
 z:\21019 minot city hall\5 - bid permit & supplementary docs\21019 pr-11 opc\_221005.docx



## Review of Costing for issued PRs 14 through 28, less 20 and 27

JLG 20019 Minot City Hall Rehabilitation

Issued: March 17, 2023

To: CC:

- Lance Meyer  
City of Minot
- Eric Hoffer  
JLG Architects
- File  
JLG Architects

March 17, 2023

Lance Meyer  
 City of Minot, City Engineer  
 1025 31<sup>st</sup> Street SE  
 Minot ND. 58701

**Review of received PR Costings.**  
 JLG project number 21019

Greeting Lance,  
 JLG has received and reviewed the costing of the above listed Proposals Requests (PRs.) Here are our review comments.

### PR -14 Moving the Return Air Ducting at East wall of P,SAP Dispatch

JLG and Prairie Engineering have reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at \$ 4,148.00

- JLGs had issued an OPC of \$ 4,000.00 which was \$ 141.00 different than the returned change request amount. PR-14 is determined to be reasonable to accept, should the owner wish to do so.

### PR -15 Omitting of Ceiling Paint at the data/server room locations.

JLG has reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at a credit value of (-859.00)

- JLGs had issued an OPC of \$ (- 1,000.00) which was \$141.00 different than the returned change request amount. PR-15 is determined to be reasonable to accept, should the owner wish to do so.

### PR -16 Additional Data drops requested for SIREN system.

JLG and Prairie Engineering have reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at \$ 914.00

- JLGs had issued an OPC of \$ 1000.00 which was \$ 86.00 different than the returned change request amount. PR-16 is determined to be reasonable to accept, should the owner wish to do so.

### PR -17 Replacement of the Existing Door Jamb – PSAP to Ally

JLG has reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at a value of \$ 1,218.00

- JLGs had issued an OPC of \$ 1,500.00 which was \$ 282.00 different than the returned change request amount. PR-17 is determined to be reasonable to accept, should the owner wish to do so.

### PR -18 Adding of ventilation to AV in provided cabinets.

JLG has reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at a value of \$ 606.00

- JLGs had issued an OPC of \$ 660.00 which was \$ 54.00 different than the returned change request amount. PR-18 is determined to be reasonable to accept, should the owner wish to do so.

JLG Architects | Nate Ziegler  
 Minot, ND 58701 | p.701.839.0518 | c.701.240.0232 | nziegler@jlgarchitects.com

**PR -19 Relocation of Heat Pump #63**

JLG and Prairie Engineering have reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at \$ 29,014.00

- JLGs had issued an OPC of \$ 35,200.00 which was \$ 6,186.00 higher than the returned change request amount. PR-19 is determined to be reasonable to accept, should the owner wish to do so.

**PR -20 – Added ADA Auto Operators. Not included in this review as updated costing is forthcoming.**

**PR -21 Added Camera and remote door access for the PSAP Area**

JLG and Prairie Engineering have reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at \$ 5,719.00

- JLGs had issued an OPC of \$ 6,600.00 which was \$ 881.00 higher than the returned change request amount. PR-21 is determined to be reasonable to accept, should the owner wish to do so.

**PR -22 Actuator Bollard at Lower-level Vestibule**

JLG has reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at a value of \$ 1,258.00

- JLGs had issued an OPC of \$1,650.00 which was \$ 342.00 higher than the returned change request amount. PR-22 is determined to be reasonable to accept, should the owner wish to do so.

**PR -23 Immersion Tank Heater (Electrical Hook Up)**

JLG and Prairie Engineering have reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at \$ 785/00

- JLGs had issued an OPC of \$ 820.00 which was \$ 35.00 higher than the returned change request amount. PR-23 is determined to be reasonable to accept, should the owner wish to do so.

**PR -24 Accent Wall Painting at Existing Stair Cores**

JLG has reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at a value of \$ 4,311.00

- JLGs had issued an OPC of \$4400.00 which was \$ 89.00 higher than the returned change request amount. PR-24 is determined to be reasonable to accept, should the owner wish to do so.

**PR -25 Added Electrical for time clock in PSAP Dispatch**

JLG and Prairie Engineering have reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at \$ 485/00

- JLGs had issued an OPC of \$ 600.00 which was \$ 115.00 higher than the returned change request amount. PR-25 is determined to be reasonable to accept, should the owner wish to do so.

**PR -27 – Roofing at Entry Canopy. Not included in this review as updated costing is forthcoming.**

**PR -28 Railing and anchor coordination at monumental stair in main lobby.**

JLG has reviewed the received costing, and find it to be commensurate of the scope as requested per this PR. The cost of this additional scope has been received back at a value of \$ 4,582.00

- JLGs had issued an OPC of \$ 4,950.00 which was \$ 368.00 higher than the returned change request amount. PR-28 is determined to be reasonable to accept, should the owner wish to do so.

Please let us know how City Leadership would wish to proceed with these scope items above.

Respectfully submitted,  
Thank you



## ***PROPOSAL REQUEST***

Project: Minot City Hall Rehabilitation	Date: 2/9/2023	PR No. 022
---	----------------	------------

### ***Change Order Submitted To:***

Company: JLG Architects	Attention: Nate Ziegler
Address: 416 Main Ave	Phone: 701-837-0302
City/State/Zip: Bismarck, ND 58501	Email: NZiegler@jlgarchitects.com

Our proposed cost for the requested changes is as follows:

Cost to perform the work for the above mentioned PR is as follows:

PR-022 Cost:   \$ 1,258.00

---

### ***Acceptance of Change Order***

The above prices, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified.

Date: \_\_\_\_\_

Signature: \_\_\_\_\_

City Hall Rehab Real

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
	Description	quant	unit	X	u. lab	labor	u. mat	material	u. equ.	equip.	u. sub	subs	totals	Err Check	remarks
39						-		-		-		-	-		
40						-		-		-		-	-		
41	Add actuator bollard	1	ls			-		-		-	1187	1,187	1,187		Fargo Glass
42						-		-		-		-	-		
43						-		-		-		-	-		
44						-		-		-		-	-		
45						-		-		-		-	1,187		Subtotal
46						-		-		-		-	12		1% Bond
47						-		-		-		-	1,199		Subtotal
48						-		-		-		-	59		5% OH/Profit on Subs
49						-		-		-		-	1,258		<b>TOTAL</b>
50						-		-		-		-	-		
51						-		-		-		-	-		
52						-		-		-		-	-		
53						-		-		-		-	-		
54						-		-		-		-	-		
55						-		-		-		-	-		
56						-		-		-		-	-		
57						-		-		-		-	-		

All Agreements Are Contingent Upon Strikes, Accidents, Delays of Carriers and Other Delays Unavoidable or Beyond Our Control



*Fargo Glass and Paint Co.*



**MINOT BRANCH**

GLASS, STORE FRONTS, ALUMINUM ENTRANCES, ALUMINUM WINDOWS, SUSPENDED CEILINGS,  
SUNROOMS, AUTOMATIC DOORS, STEEL DOORS AND ARCHITECTURAL HARDWARE, FOLDING PARTITIONS

P.O. BOX 1287 • PHONE (701) 852-3576 • FAX (701) 852-0209  
HIGHWAY 2 AND 52 BYPASS EAST  
MINOT, NORTH DAKOTA 58702

GENERAL OFFICE:  
FARGO, NORTH DAKOTA

WAREHOUSES:  
MINOT, NORTH DAKOTA  
BISMARCK, NORTH DAKOTA  
BILLINGS, MONTANA

2/7/2023

All agreements Are Contingent Upon Strikes, Accidents, Delays of Carriers and Other Delays Unavoidable or Beyond Our Control.  
All Orders and Contracts are subject to the approval of our office in Fargo.

We propose to furnish and install the following described material for  
MINOT CITY HALL REHABILITATION building to be erected or  
remodeled at MINOT, NORTH DAKOTA according to plans and  
specifications by \_\_\_\_\_ architect

for \_\_\_\_\_ DOLLARS, \$ 1,187.00

CHANGE ORDER ADD FOR PR-022 TO ADD A BOLLARD POST WITH A WIRELESS VESTIBULE SWITCH

FURNISHED AND INSTALLED  
TAX INCLUDED  
FINAL WASHING AND CLEANING EXCLUDED

NOTE: FINISH TO BE CLEAR ANODIZED

TERMS: Progress payment consisting of 90% of value of all materials furnished and work performed during the month is to be paid to us before the 10th of the following month. Balance in full within 30 days after completion of our contract. Where a sales tax is levied, said tax will be added to the amount of contract when final invoice is sent.

Should you accept this estimate yet use your own contract form, it is understood that we will incorporate and make a part thereof a true copy of this estimate and all of its conditions.

REPLACEMENT of all breakage resulting from causes beyond our control shall be charged as extra.

All estimates are tendered subject to prompt acceptance, and are subject to change without notice.

Accepted \_\_\_\_\_ 20 \_\_\_\_\_ **FARGO GLASS AND PAINT COMPANY**

Respectfully Submitted,

\_\_\_\_\_  
Owner-Contractor-Authorized Agent

By   
JARRETT MAGENAU